

1 key development milestones for the Project based upon currently available
2 information.

3 Key Activities	Duration (Months)	Start Date	End Date
4 Planning and engineering	6 more	Ongoing	January 2022
5 Select contractors; negotiate and execute agreements	6	January 2022	July 2022
6 Negotiate and execute turbine supply agreement	4	January 2022	May 2022
7 Secure and close financing including financing parties' due diligence	4	June 2022	October 2022
8 <u>Turbine ordering and installation:</u>			
9 • execute order for balance of turbines	n/a - single date		October 2022
10 • manufacture balance of turbines	6	October 2022	April 2023
11 • delivery of balance of turbine components to port	2-3	April 2023	June 2023
12 • delivery of <i>existing</i> turbines to site	1	April 2023	May 2023
13 • delivery of balance of turbines to site	3	June 2023	September 2023
14 • turbine installation	4	July 2023	November 2023
15 <u>Balance of Project:</u>			
16 • clearing and grading	6	November 2022	May 2023
17 • civil infrastructure	4	February 2023	June 2023
18 • electrical infrastructure	7	March 2023	October 2023
19 • energize switchyard and substations	0	October 2023	October 2023
20 • mechanically complete turbines	4	August 2023	December 2023
21 • commission turbines	3	October 2023	January 2024
22 <u>Project Commercial Operations</u>	n/a - single date		February 2024

28